

## IRDP WORKS EXECUTED BY NMC

Name of Agency :- NMC

*Figure in Lakhs*

Sr. No	Code No	Name of work	Total Length In Km	Estimated Cost	Name of Contractor	Aggrement No.	Aggrement amount	Date of work Order	Time Period in Months.	Date of completion	Upto Date Expenditure	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
1	CN-1	Golibar Square to Nandgiri Road to Awale Square to Kamptee Road to Ring Road upto NaraVillage.	6.00	482.10	M/S R. Vidya-sagar Rao	IRDP/NMC/05	392.58	12-Mar-01	12	31.05.03	309.76	Work completed
2	CN-2	From Dr.Ambedkar Marg near Panchpaoli station upto Shivkripa Mangal karlaya to NIT Div.Office to Kamptee Road upto Ring Road via Rural Police H.Q. and upto Sugat Nagar Square Ring Road.	3.50	402.50	M/S S.K. Gurbaxani	IRDP/NMC/34	373.11	14-Mar-01	12	18.03.2002	349.16	Work is Completed & final Bill submitted
3	N-1	From 10 No.bridge on kamptee road to Awale square to Itwari station road T point via. NIT Div.Office. ( C.C.Road 1.60 Kms.)	3.00	221.80	M/S M.A. Mate	IRDP/NMC/31	215.92	12-Mar-01	12	31.03.2004	202.25	Work is Completed & final Bill submitted
4	N-2	From Dr.Ambedkar Marg to Rani Durgawati square to NMC Cattle Pond to Ring Road.	3.75	431.25	M/S R.K. Sancheti	IRDP/NMC/28	315.83	12-Mar-01	12	11.06.2002	361.88	Work Completed & Final bill is submitted
5	N-3	From kamptee Road to Ashok square to Cement Road ( Orange market Road)	1.00	114.50	M/S Nitin	IRDP/NMC/46	83.52	10-Apr-01	10	10.04.2002	87.64	Work is completed & final bill submitted
6	N-4	From Itarsi Rly.over bridge to Nara Road T Point.	1.20	138.00	M/S L.C. Construction Gurbaxani	IRDP/NMC/32	142.25	12-Mar-01	12	25.03.2002	147.16	Work is completed & final bill submitted
7	N-5	From Ring Road -CMPDI to Bhim chowk to Patankar square	2.50	288.00	M/S R. Vidya-sagar Rao	IRDP/NMC/06	255.47	12-Mar-01	12	30.06.2004	187.13	Work completed
8	CE-1	Cradak Road from Rly.under bridge to Marwardi square.	2.90	333.50	M/S Phonix Engineering	IRDP/NMC/25	269.41	12-Mar-01	12	30.11.2003	252.24	Work completed
					M/S Phonix Engineering	MSRDC/04/2007-08	328.03	25.06.07	6	-	307.62	Work is completed
9	CE-2	Central Avenue from R.O.B. to Vaishnodevi square.	5.00	575.00	M/S R.K. Sancheti	IRDP/NMC/13	320.46	12-Mar-01	12	10.07.2002	351.83	Work is Completed and final bill submitted
					M/S R.K. Sancheti	IRDP/NMC/22	319.96	12-Mar-01	12	15.07.2002	343.01	Work is Completed and final bill submitted
10	C-1	From C.A. Dosar Bhawan Square to Cradak Road to kabrastan.	0.80	92.00	M/S M.B. Shayni & Co.	IRDP/NMC/40	59.26	19-Mar-01	9	30.06.2003	74.11	Work completed
11	CE-3	Rly.Feeder Road Naka No.13 to Badkas square to Itwari Shahid square.	3.00	345.00	M/S M.B. Shayni & Co.	IRDP/NMC/41	236.35	19-Mar-01	12	30.11.2004	249.26	Work completed
12	CS-1	Rly.Feeder Road from R.O.B. to Cotton Market square to Patel square to Isolation Hospital to Medical square to Krida square -Awari square - Reshimbagh square - C.P.& Berer College	5.60	644.00	M/S R.K. Sancheti	IRDP/NMC/21	324.33	12-Mar-01	12	02.07.2002	331.66	Work is Completed and final bill submitted
					M/S R.K. Sancheti	IRDP/NMC/23	324.43	12-Mar-01	12	21.10.2002	345.95	Work is Completed and final bill submitted
13	CS-2	From Empress Mill to Agyaram DeviSquare - S.T.Stand - Baidhyanathsquare - Medical Square - Tukdojisquare ( Via. Hindu Gyanpith).	3.30	233.20	M/S PMA Construction	IRDP/NMC/18	231.88	12-Mar-01	12	05.06.2002	252.16	Work is Completed and final bill submitted
<b>Total</b>			<b>41.55</b>	<b>4300.85</b>			<b>4192.79</b>				<b>4152.82</b>	

Sr. No	Code No	Name of work	Total Length In Km	Estimated Cost	Name of Contractor	Aggrement No.	Aggrement amount	Date of work Order	Time Period in Months.	Date of completion	Upto Date Expenditure	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
14	S-1	Krida square To Tukadogi square	0.60	69.00	M/S S.K. Mehta	IRDP/NMC/16	94.28	12-Mar-01	10	11.01.2002	96.44	Work is completed and final bill submitted
15	SE-1	Panchsheel square to Great Nag Road to Jagnade square.	5.00	575.00	M/S Ramesh Associates	IRDP/NMC/35	326.36	19-Mar-01	12	30.06.2002	398.36	Work is completed and final bill submitted
					M/S Ramesh Associates	IRDP/NMC/36	239.49	19-Mar-01	12	30.06.2002	264.99	Work is completed and final bill submitted
16	SE-2	Road from Sunil Hotel on Old Bhandara square to Dr.Rajendra prasad Square to Umrer road to Chhota Tajbagh toTukdoji statue to Wanjari Nagar ESR .	5.00	412.75	M/S Ramesh Associates	IRDP/NMC/37	277.34	19-Mar-01	12	30.06.2002	307.65	Work is completed and final bill submitted
					M/S P.K. Nagrare	IRDP/NMC/44	310.31	19-Mar-01	12	25.06.2002	306.47	Work is completed and final bill submitted
17	CS-3	Tilak statue to Natik chowk to Subhashroad to Hutatma chowk to Loha Pool toAnand Talkies to Rani Jhanshi square.	2.75	316.25	M/S Unique Construction	IRDP/NMC/04	306.63	12-Mar-01	12	11.03.2002	223.37	Work is completed and final bill submitted
18	S-3	Variety square to Munje chowk to Mehadia square to Congress Nagar (Anand Mangal karyalaya).	1.80	207.00	M/S S.K. Mehta	IRDP/NMC/12	124.15	12-Mar-01	10	30.12.2002	142.61	Work Completed
19	S-4	Gorkashan Road / Hympyard Road to Wardha Road.	0.65	74.75	M/S R. Vidyasagar Rao	IRDP/NMC/08	69.92	12-Mar-01	9	11.12.2001	66.75	Work is completed and final bill submitted
20	NE-1	Itwari Rly.Station to Ring Road ( Old Kamptee Road)	2.40	276.00	M/S Phonix Engineering	IRDP/NMC/45	258.28	22-Mar-01	12	30.10.2002	255.63	Work is completed and final bill submitted
21	E-1	Umrer Road Soot Girani to Shrikrishna nagar square ( Middle Ring Road)	1.70	195.50	M/S P.K. Nagrare	IRDP/NMC/43	251.25	19-Mar-01	12	15.03.2002	261.59	Work is completed and final bill submitted
22	E-2	Badkas chowk to Lakdi Pool and Azad square to Lakdi Pool - Sakkardara square via. Juni Shukrawari.	2.90	333.50	M/S Vijay Engineering	IRDP/NMC/14	209.12	12-Mar-01	12	31.12.2002	222.91	Work is completed and final bill submitted
23	E-3	Great Nag Road S.D.Hospital Tiranga chowk to Nandanwan Main Road.	1.40	161.00	M/S M.B. Shyani	IRDP/NMC/42	129.95	19-Mar-01	12	15.07.2002	150.40	Work is completed and final bill submitted
24	E-4	Chhota Tajbagh - Sanjuba High School Basweshwar statue -Ashirwad Nagar to Ring Road.( Hudkeshwar road)	2.60	299.00	M/S D.P. Jain	IRDP/NMC/11	257.19	12-Mar-01	12	10.03.2002	288.26	Work is completed and final bill submitted
25	S-5	Ridge road to Ring Road. (Rameshwari Road)	2.30	264.50	M/S D.C. Gurubaxani	IRDP/NMC/24	278.58	12-Mar-01	12	20.06.2002	293.04	Work is completed and final bill submitted
26	C-2	Link Road (Residency Road to Kamptee Road-NH-7	0.40	46.00	M/S O.G. Bajaj	IRDP/NMC/30	44.82	12-Mar-01	10	01.01.2002	42.72	Work Completed
27	N-6	New Basti NMC school - Gondwana Square - Chindwara Road - Raj Nagar.	1.40	161.00	M/S R. Vidya-sagar Rao	IRDP/NMC/07	163.56	12-Mar-01	12	15.02.2003	197.43	Work is completed and final bill submitted
28	N-7	Link Road between Chindwara road upto Katol Road.	0.60	69.00	Shri Premchand Rochumal	IRDP/NMC/39	39.31	19-Mar-01	6	18.06.2002	42.70	Work is completed and final bill submitted
29	W-1	Borgaon square - West Mankapur Rly. Crossing via. Awasti Nagar square.	1.80	207.00	M/S Unique Construction	IRDP/NMC/03	266.65	12-Mar-01	12	11.03.2002	288.35	Work Completed and final bill submitted
30	W-2	Awasti Nagar square to Police Line Takli Feeder Road ( D.P.Road).	1.00	115.00	M/S R. Vidya-sagar Rao	IRDP/NMC/09	118.31	12-Mar-01	12	31.10.2002	109.59	Work Completed
<b>Total</b>			<b>34.30</b>	<b>3782.25</b>			<b>3765.50</b>				<b>3959.26</b>	

Sr. No	Code No	Name of work	Total Length In Km	Estimated Cost	Name of Contractor	Aggrement No.	Aggrement amount	Date of work Order	Time Period in Months.	Date of completion	Upto Date Expenditure	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
31	W-3	West High Court Road - Old Katol Naka square to Japanee Garden - Law College square - Shankar Nagar square - Laxmi Nagar square upto Ring Road.	4.10	286.70	M/S R.K. Sancheti	IRDP/NMC/20	283.78	12-Mar-01	12	18.07.2002	291.24	Work is completed and final bill submitted
32	W-4	East High Court Road - Tirpude College to G.P.O.Square to - Bhole Petrol Pump Dikshabhoomi square to RPTS road L.A.D. R.P.T.S.Road.	2.38	273.70	M/S Unique Construction	IRDP/NMC/01	358.52	12-Mar-01	12	10.03.2002	359.60	Work is completed and final bill submitted
33	W-5	Park Road.- Ram Nagar square to College square to Shradhanandpeth square.	1.80	207.00	M/S D.P. Jain	IRDP/NMC/10	185.42	12-Mar-01	12	10.03.2002	204.35	Work is completed and final bill submitted
34	W-6	Salve statue on Mound Road to Akashwani square upto Maharajbagh square.	1.80	207.00	M/S Unique Construction	IRDP/NMC/02	189.09	12-Mar-01	12	11.03.2002	258.09	Work Completed
35	W-7	C.K.Naidu Square to Bishop Cotton school upto Vidhan Bhawan square via. NMC.	0.80	92.00	M/S PMA Construction	IRDP/NMC/19	115.73	12-Mar-01	10	10.02.2002	133.76	Work is completed and final bill submitted
36	W-8	R.P.T.S.Road from Madhav Nagar square to Ajni square via. R.P.T.S.square.	1.80	207.00	M/S Vijay Engineering	IRDP/NMC/15	197.70	12-Mar-01	12	11.03.2002	176.38	Work Completed
37	W-9	Chuna Bhatti road from Ajni over bridge to Ajni square - Khamla road upto Ring Road.	3.50	300.00	M/S Seth Construction	IRDP/NMC/26	240.72	12-Mar-01	12	30.06.2002	243.86	Work Completed
38	E-5	Umred Road (Mata Mandir ) to Ashirwad Nagar Road.	1.00	120.00	M/S S.K. Mehta	IRDP/NMC/27	107.30	12-Mar-01	10	31.05.2003	129.89	Work Completed
39	NIT-E-1	Shastri Nagar Square to K.D.K. College to Shrikrushna Nagar Umrer Road.	1.50	172.00	M/S Ramesh Associates	IRDP/NMC/38	61.07	19-Mar-01	9	10.07.2002	66.58	Work is completed and final bill submitted
40	NIT E-4	Wardhaman Nagar Square to Bhandara Road Vikas Industry Square to Deputy Signal Sitala Mata Square (Unconnected Length)	0.50	50.00	M/S S.K. Mehta	IRDP/NMC/17	136.87	12-Mar-01	12	11.03.2002	137.21	Work is completed and final bill submitted
41	NIT E-7	Ayodhya Nagar to Basweshwar Statue	0.20	30.00	M/S P.K. Nagare	IRDP/NMC/29	42.59	12-Mar-01	9	11.12.2001	32.13	Work is completed and final bill submitted
42	NIT E-8	Ambedkar Square to Nagpur Nagrik Bank to Bhandara Road	0.20	30.00	M/S L.C. Gurbaxani	IRDP/NMC/33	46.30	12-Mar-01	9	10.07.2002	42.88	Work is completed and final bill submitted
43	PWD8	Palm Road Railway Station to R.B.I.Square to Ramgiri, Seminary Hills.	4.00	450.00	M/S L.C. Gurbaxani	IRDP/NMC/49	205.29	6-Aug-01	7	18.02.2002	223.67	Work is completed and final bill submitted
					M/S O.G. Bajaj	IRDP/NMC/50	221.90	7-Aug-01	7	01.03.2002	255.42	Work is completed and final bill submitted
<b>Total</b>			<b>23.58</b>	<b>2425.40</b>			<b>2392.28</b>				<b>2555.06</b>	

Sr. No	Code No	Name of work	Total Length In Km	Estimated Cost	Name of Contractor	Aggrement No.	Aggrement amount	Date of work Order	Time Period in Months.	Date of completion	Upto Date Expenditure	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
44	PWD9	South Ambazari Road - Wardha Road Rahate Colony to Ambazari T Point.	4.00	450.00			450.00				350.00	NMC has taken up this work through their own fund. The first reimbursement bill is submitted in March 2004. NMC requested for adjustment against contrubution. Work is completed.
45	PWD11	East High Court Road -- From Income Tax Office to Amraoti Road	1.84	200.00	M/S Seth Construction	IRDP/NMC/47	148.19	6-Aug-01	7	01.03.2003	183.90	Work is completed and final bill submitted
46	PWD12	West High Court Road from Seminary Hill to M.L.A.Hostel.	1.40	150.00	M/S D.C. Gurbaxani	IRDP/NMC/48	196.08	6-Aug-01	7	25.02.2002	215.04	Work is completed and final bill submitted
											748.94	
		<b>Total - NMC</b>	<b>106.67</b>	<b>11308.50</b>			<b>11144.84</b>				<b>11416.08</b>	

**IRDP WORKS EXECUTED BY NIT**

Agency :- NIT

*Figure in Lakhs*

Sr. No	Code No	Name of work	Total Length In Km	Estimated Cost	Name of Contractor	Aggrement No.	Aggrement amount	Date of work Order	Time Period in Months.	Date of completion	Upto Date Expenditure	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
1	NIT-N-1	Itwari Station Road from Kamptee road NH-7 to Marwardi Square.(Part-I) Itwari Station Road from Kamptee road NH-7 to Marwardi Square.(Part-II)	3.50	650.00	M/S Unique Construction	IRDP/NIT/52	323.93	21-Dec-01	9	22.05.2004	287.03	Work Completed & Bill is finalled
					M/S D. P. Jain	IRDP/NIT/57	257.00	29-Dec-01	10	15.05.2003	353.85	
2	NIT-W-1	Gayantri Mandir Road (D.P.Road) South Ambazari Road to Ring Road.	1.80	207.00	M/S Musale Construction	IRDP/NIT/59	126.97	29-Dec-01	6	26.10.2002	122.61	Work completed & Bill is finalled
3	NIT-E-2	Kharbi Road to Ring Road.	2.00	150.00	M/S Musale Construction	IRDP/NIT/58	254.91	29-Dec-01	8	28.05.2003	252.72	Work Completed & Bill is finalled
4	NIT-S-1	Omkar Nagar to Saibaba College	0.70	50.00	-	-	-	-	-	-	-	Work deleted
5	NIT E-6	Umred Road to Narsala Road	1.00	120.00	-	-	-	-	-	-	-	Work deleted
6	PWD7	Takli Feeder Road from Vidyut Bhawan to Kadbi Square to Santra Market Octroi Naka No 13	5	650	M/s Thakkar National	IRDP/NIT/55	168.38	29-Dec-01	6	30.06.2004	112.45	Work is completed and bill is finalled.
					M/s Thakkar National	IRDP/NIT/56	187.2	29-Dec-01	8	30.06.2004	182.23	
7	NIT-N-2	Mangalwari Rly.Crossing gate Harijan Colony to old Jaripatka (Mekosabagh) to CMPDI to Nara Ghat Road.	2.00	250.00	M/S Unique Construction	IRDP/NIT/53	257.83	21-Dec-01	12	24.02.2004	215.64	Work is completed and Bill is finalled
8	NIT E-5	Deputy Signal Railway Crossing to Kalamna Market Road	1.25	150.00	M/S Phonix Engineering	IRDP/NIT/54	126.88	21-Dec-01	8	30.11.2004	140.95	Work Completed & Bill is finalled
9	PWD4	Rajbhavan Square to Koradi Road Octroi Naka	5.00	500.00	-	-	-	-	-	-	2100.00	At present NIT had taken up these works in part through their own fund. The Expenditure shown is cost reimbursed which shall be within approved project cost.
10	PWD5	Katol Road from R.B.I.Square to Katol Road Octroi Naka.	7.00	800.00	-	-	-	-	-	-		
11	PWD6	North Ambazari Road -- Jhanshi Rani Square to Ambazari T Point to Higna Road Octroi Naka.	7.00	800.00	-	-	-	-	-	-		
			<b>36.05</b>	<b>4327.00</b>			<b>1703.10</b>				<b>3767.48</b>	

Sr. No	Code No	Name of work	Total Length In Km	Estimated Cost	Name of Contractor	Aggrement No.	Aggrement amount	Date of work Order	Completi on Date	Date of completion	Upto Date Expenditure	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
12	PWD1	<b>Ring Road (Total Length 41.394Km)</b>	41.39									
		i) Widening, strengthening and Bitumen treatment to Bhandara road to Kamptee road.	4.76	395.00	M/S National Constn.	B-1 / 25 / 97-98	395.00	-	-	31.12.2001	342.33	Work completed by P.W.D. & Finalled
		ii) Widening, strengthening and Bitumen treatment to Wardha road to Bhandara road .	11.56	125.00	M/S P.B.A.	B-1 / 45 / 97-98	125.00	-	-	31.10.1999	159.30	Work completed by P.W.D. & Finalled
		iii) Widening, strengthening and Bitumen treatment to Kamptee road to Chhindwara road.	4.05	395.00	M/S Bhagatsingh Rehal	B-1 / 26 / 97-98	395.00	-	-	30.04.2002	258.95	Work completed by P.W.D. & Finalled
		iv) Widening, strengthening and Bitumen treatment to Amravati road to Hingna road (MIDC Road)	4.39	540.00	M/S Seth Constn.	IRDP / P.W.D. / 51 / 2001-02	393.43	-	-	31.03.2003	427.32	Work completed by P.W.D. & Finalled
		v) Widening, strengthening and Bitumen treatment to Nagpur - Hingna road . (A part of Ring Road)	1.70	55.00	M/s Ideal Road Builders	-	55.00	-	-		51.30	Work completed by P.W.D. & Finalled
		vi) Ring Road - Amravati road to Katol road Construction of balance length of 500 mtr near Wadi.	0.50	100.00	-	-	-	-	-		-	The PWD has completed this part through its own fund.
		vii) Construction of Chhindwara road to Katol road.	5.28	1000.00	-	-	-				-	The PWD has completed this part through its own fund.
		viii) Construction of Central Divider on Ring Road	2.00	100.00	-	-	-	-	-		-	Work deleted
		ix) Construction of service road between Hingna road to Umrer road.	13.26	740.00	-	-	-	-	-		-	Work deleted
		<b>Total of Ring Road</b>		<b>3450.00</b>							<b>1239.20</b>	

### IRDP WORKS EXECUTED BY PWD

Agency :- PWD

Sr. No	Code No	Name of work	Total Length In Km	Estimated Cost	Name of Contractor	Aggrement No.	Aggrement amount	Date of work Order	Time Period in Months.	Date of completion	Upto Date Expenditure	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
1	PWD10	Humpyard Road from Anand Talkies square to Ajni Rly.Station	1.80	200.00	M/S D.C. Gurubaxni	MSRDC/IRDP/N GP/74/02-03	213.18	20-Feb-03	12		288.23	Work is completed & Bill is finalled
		<b>Total</b>	<b>1.80</b>	<b>200.00</b>			<b>213.18</b>				<b>288.23</b>	

## IRDP WORKS EXECUTED BY MSRDC

Name of Agency :- MSRDC

Sr. No	Code No	Name of work	Total Length In Km	Estimated Cost	Name of Contractor	Aggrement No.	Aggrement amount	Date of work Order	Time Period in Months.	Date of completion	Upto Date Expenditure	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
1	PWD	Widening and Improvement to Ambazhari Hingna Hingni road S.H. 255 from Km. 7 / 300 to 16 / 500.	9.20	1200.00	M/s. D. C. Gurubaxani	-	1362.99	07.11.2008	15	07.02.2010	1432.28	Work completed
2	PWD	Widening and Improvement of Umrer road from Awari square to Ring road square to toll naka on Nagpur Umrer road MSH- 9.	5.10	800.00	-	-	-	-	-	-	-	Work is in abeyance
<b>Total</b>			<b>14.30</b>	<b>2000.00</b>							<b>1432.28</b>	

- Note:-**
- 1) The work of Ambazari Hingna Road was proposed under ASIDE (Assistance to State for Developing Export Infrastructure and Allied Activities)
  - 2) The state level export promotion committee set up under the scheme for ASIDE in its meeting held in Mantralaya on 11.07.2006 under the Chairmanship of Chief Secretary has approved this work with costing Rs. 15.17 Crores.
  - 3) The central assistance will be 50% of cost and in the form of reimbursement.
  - 4) MSRDC vide letter dated 18.10.07 has accorded financial approval to this work for Rs. 1524.57 Lakhs with instructions, PWD accorded technical sanction.





### IRDP WORKS EXECUTED BY MSRDC

Name of Agency :- MSRDC

#### ROB's / Flyovers / Bridges / Toll Plaza Works

Figure in Lakhs

Sr. No.	Code No.	Section / Component	Cost as per IRDP in Rs. Lakhs	Name of Consultant (PMC)	Position of plans & estimates	Detailed Estimated Cost in Rs. Lakhs	Name of Contractor	Agreement No	Amount put to Tender/ Quoted cost Lakh	Date of work order Time limit	Upto date Expenditure	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
1	ROB1	ROB Near Santra Market	2000.00	RITES	Approved by CE A'bad.	5534.00	M/s. Afcons Infrastruct (Ltd.)	IRDP/01/179/05-06	4043.69 4595.66	25.01.06 42 months	5608.48	Work is sanctioned under JNNURM Work is in progress.
2	ROB2	ROB near Itwari Rly.Station. ROB at Maskasath	600.00	RITES	-	1540.92	-	-	-	-	9.73	Work is approved in JNNURM
3	ROB3	ROB near H/o Kamalaprasad Dubey (Mehandibagh ROB - LC 2)	1600.00	RITES	Approved	1203.37	Ms. Unity Chopra	IRDP/01/03-04	1055.00 1024.00	9-Apr-03 18 mths	1657.22	Work is completed.
		RUB for Service Road		RITES	Approved	100.00	M/s. Ghai Construction	IRDP / 60 / 02-03	100.00 86.31	18-Mar-02 6 mths	114.59	Work is completed
4	ROB4	ROB near Kalamana Market Ring Road.	3000.00	RITES	Approved by CE A'bad.	2945.35	M/s. Afcons Infrastruct (Ltd.)	IRDP/01/179/06-07	2149.91 2190.76	26.06.06 24 months	3212.62	Work is sanctioned under JNNURM Work is icompleted
5	ROB5	ROB at Mekosabagh on Nagpur Delhi Line.	700.00	RITES	Approved	1089.52	Ms. Nagarjuna Cons. Co.	IRDP / 72 / 02-03	1014.00 1013.57	10-Dec-02 18 mths	1230.52	Work completed and bill is finalled
6	ROB6	ROB on Ring Road near Mankapur.	1500.00	RITES	Approved	1152.28	Ms. Unity Chopra	IRDP / 71 / 02-03	1054.00 1053.98	10-Dec-02 18 mths	1549.03	Work is completed.
7	ROB7	ROB at Mangalwari Railway Crossing	650.00	S. N. Bhobe	Approved	1531.77	M/s. Nagarjuna Construction Co.	-	-	-	2009.96	Work is completed
8	RUB1	RUB on Railway Feeder Road at Mominpura.	250.00	PMC to be appointed	-	1000.14	-	-	-	-	2.83	Work is proposed under JNNURM DPR is submitted
9	BR1	Four lane Bridge on Hatti Nallah near Gangabai Ghat	260.00	PMC to be appointed	-	303.81	-	-	-	-	0.00	Work is proposed under JNNURM DPR is submitted
10	BR2	Four Lane Bridge on Nag River near Juni Shukrawari	300.00	PMC to be appointed	-	427.83	-	-	-	-	0.00	Work is proposed under JNNURM DPR is submitted
11	BR3	Four Lane Bridge A/C Nag River Near Nidos Hotel, Sitabuldi.	200.00	PMC to be appointed	-	289.80	-	-	-	-	0.00	Work is proposed under JNNURM DPR is submitted
12	BR4	Flyover on Ring Road at Umred Road Junction	1200.00	S.N.Bhobe	Approved	1480.00	M/s. U.P.S.B. Corpn. Ltd.	IRDP / 68 / 02-03	1400.00 985.00	12-Jul-02 1 Year	1164.10	Work completed
13	BR5	Flyover on Umred Road at Sakkardara Square	1000.00	Gilcon	Approved	868.00	M/s. U.P.S.B. Corpn. Ltd.	IRDP / 67 / 02-03	800.00 730.00	12-Jul-02 1 Year	873.20	Work completed
		<b>Total</b>	<b>13260.00</b>			<b>19466.79</b>					<b>17432.28</b>	
14		Construction of toll plazas	500.00	-	-	65.00					249.24	1'st phase work is completed & Toll is started
		<b>Grand Total</b>	<b>13760.00</b>			<b>19531.79</b>					<b>17681.52</b>	