

Maharashtra State Road Development Corporation Ltd			
Estimated	Rs. Cr		
Project Cost	1,617.00		
<b>Actual Expenditure Incurred on Flyover Project</b>			
<b>Particulars</b>	Cost as on 31.3.14		
	Rs. Cr		
Arioli Bridge	176.91		
Mumbai Island	146.76		
LBS Marg	128.09		
Western Expressway	329.48		
Eastern Expressway	253.05		
Sion Panvel Highway	224.70		
<b>Total</b>	<b>1,258.99</b>		
<b>Detail of Expenditure</b>			
<b>Particulars</b>	<b>Cost of Project</b>	<b>Total</b>	<b>Date of Completion</b>
	Rs. Cr	Rs. Cr	
<b>A Arioli Bridge</b>			
Arioli Bridge	173.58		18-Jan-99
Toll Plaza	3.33	176.91	
<b>B Mumbai Island</b>			
Senapati Bapat Marg, N M Joshi Marg	28.06		20-Sep-01
Senapati Bapat, Elphinston Road	17.41		20-Sep-01
J J Hospital Flyover	99.34		30-Apr-02
CWIP - JJ Vaiduct, Pedder Road	1.95	146.76	
<b>C LBS Marg</b>			
L&T Junctions	54.43		
LBS Adhishankarya	41.53		
Toll Plaza	0.30		1-Apr-00
CWIP - ROB Kanjurmarg, others	31.83	128.09	
<b>D Western Expressway</b>			
Kalina Vakola Flyover	53.41		31-Dec-99
Jay Coach JVLR Flyover	37.83		10-Apr-99
Aarey Colony Flyover	23.57		10-Apr-99
Film City (GMLR) Flyover	19.49		12-Apr-99
Datta Pada Flyover	29.62		22-May-99
National Park Junction	34.43		13-Apr-00
Mahim Flyover	21.52		6-May-99
Rani Sati Marg	8.95		30-Apr-00
Agripada Subway	3.10		30-Nov-01
Rajaram Nagar	5.16		30-Nov-01

