Maharashtra State Road Development Corporation Ltd.
INTEGRATED ROAD DEVELOPMENT PROGRAMME, AMRAVATI

(Rs. In Lakhs)

Sr. No.	Name of Project	Estimated Cost (Rs. in Lakhs)	Scope of work	Schedule Date of completion of project	Name of work for which contract is drawn	Name of Agency	Date of work order	Scheduled period of completion (Months)	Cost of Contract	Cumulative expenditure incurred on the contract	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
A	**ROADS AND SQUARES - 30 Roads and 15 Squares - 44.743 kms.**										
a)	**MSRDC - 18 Roads, 5 Squares - 32.013 kms.**										
		4000	**ROAD**	**31/12/05**							
	ROADS WITH MSRDC										
1	IRDP Amravati	202.50	Widening, Strengthening including footpath and drainage etc.	07/03/05	Rajapeth Railway crossing to Dastur Nagar Square to Chhatri Talao length 2.765 km	M/s. G.H. Khandelwal (JV) D.H. Khandelwal, Amravati	08/12/03	15	202.50	180.66	Work completed
2	IRDP Amravati	240.13	Widening, Strengthening including footpath and drainage etc.	03/03/05	Juna cotton market to Shegaon to Rahatgaon length 3.40 km	M/S Sidharth General Agencies & Budhlani Builders Pvt.Ltd.J.V.	04/12/03	15	240.13	289.74	Work completed
3	IRDP Amravati	69.22	Widening, Strengthening including footpath and drainage etc.	03-11-05	Railway station to Tapar hostel via Rajapeth length 1.250 Km	M/s Laxmi Civil Engineering services Pvt. Ltd. Kolhapur	04-08-04	15	69.22	206.96	Work completed
4	IRDP Amravati	258.77	Widening, Strengthening including footpath and drainage etc.	08/03/05	Gandhi Chowk to Mukbadhir Vidyalaya length 3.73 Km	M/S S. L.Malani, Murtizapur	09/12/03	15	258.77	241.39	Work completed
5	IRDP Amravati	98.19	Widening, Strengthening including footpath and drainage etc.	08/03/05	Krishi Utpanna Bajar to V.M.V. back side Valgaon road length 1.14 Km	M/S Abdul Rafique JV M/S D.H. Khandelwal, Amravati	09/12/03	15	98.19	102.79	Work completed
6	IRDP Amravati		Widening, Strengthening including footpath and drainage etc.	08/03/05	Survy No 1 to 121 Navasari Gaon length 1.60 Km	M/S Abdul Rafique JV M/S D.H. Khandelwal	09/12/03	15			Work completed
7	IRDP Amravati	98.63	Widening, Strengthening including footpath and drainage etc.	09/03/05	Panchawati to Maal tekadi length 1.26 Km	M/S Ajaykumar Heda (JV) S L Malani	10/12/03	15	98.63	95.92	Work completed
8	IRDP Amravati	79.86	Widening, Strengthening including footpath and drainage etc.	3/11/2005	Takhatmal to Yashoda Nagar length 1.56 Km	M/s Laxmi Constructions Kolhapur	04-08-04	15	79.86	0.00	Work completed

Sr. No.	Name of Project	Estimated Cost (Rs. in Lakhs)	Scope of work	Schedule Date of completion of project	Name of work for which contract is drawn	Name of Agency	Date of work order	Scheduled period of completion (Months)	Cost of Contract	Cumulative expenditure incurred on the contract	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
9	IRDP Amravati	107.02	Widening, Strengthening including footpath and drainage etc.	15/03/05	Collector office to Chaparashipura length 1.05 Km	M/S Greenearth Asphalt & Power Achalpur	16/12/03	15	107.02	148.11	Work completed
10	IRDP Amravati	103.12	Widening, Strengthening including footpath and drainage etc.	08.03.05	Maal Tekadi to Farshi Stop via Rajendra colony, Prasad colony length 2.063 km	M/S M.B. Shaikh JV M/s D.H. Khandelwal Amravati	09.12.03	15	103.12	117.63	Work completed
11	IRDP Amravati	50.51	Widening, Strengthening including footpath and drainage etc.	08.03.05	Gandhi chowk to Deeparchan length 0.750 Km	M/S S. L.Malani, Murtizapur	09.12.03	15	50.51	0.00	Work completed
12A	IRDP Amravati	257.09	Widening, Strengthening including footpath and drainage etc.	3/12/2004	Amravati Badnera mini bypass Biyani to Frezarpura including Biyani Square (length 2.20 km, Jn. 1 No.)	Part 1- M/s Jaswant Singh Obeoi Yawatmal	04/12/03	12	257.09	198.32	Work completed
12B	IRDP Amravati	264.04	Widening, Strengthening including footpath and drainage etc.	7/12/2004	Amravati Badnera mini bypass Frazarpura to Yashoda Nagar including Dasturnagar and Mini Byepass Junctions. Length1.8 km, Jns. 2 No.)	Part 2- M/S D.H. Khandelwal Amravati	8/12/2003	12	264.04	326.08	Work completed
13	IRDP Amravati	301.16	Widening, Strengthening including footpath and drainage etc.	12/3/2004	Improvement to Camp Short Road including Shegaon Naka Square.(length 2.60 kms, Jn. 1 No.)	M/s. Phoenix Engineers, Nagpur	04/12/03	12	301.16	385.67	Work completed
14	IRDP Amravati	120.10	Widening, Strengthening including footpath and drainage etc.	08/12/04	Chandur Railway road Part mini byepass to Maal Tekadi including Chaprasipura Square (length 1.00 km, Jn. 1No.)	M/s. S.L. Malani, Murtizapur	09/12/03	12	120.10	108.95	Work completed
15	IRDP Amravati	175.69	Widening, Strengthening including footpath and drainage etc.	03/12/04	Chandur Railway road Part Railway station to S.T. Stand to Maal Tekadi length 1.50 km	M/s.D.C. Gurubaxani Nagpur	04/12/03	12	175.69	221.62	Work completed
16	IRDP Amravati	179.89	Widening, Strengthening including footpath and drainage etc.	03/12/04	Improvement to Amravati Achalpur Road Part - Asoria Petrol Pump to Jamiol Colony and to Truck terminal length 1.30 Km	M/S P.M.A. Nagpur	04/12/03	12	179.89	249.75	Work completed

Sr. No.	Name of Project	Estimated Cost (Rs. in Lakhs)	Scope of work	Schedule Date of completion of project	Name of work for which contract is drawn	Name of Agency	Date of work order	Scheduled period of completion (Months)	Cost of Contract	Cumulative expenditure incurred on the contract	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
17	IRDP Amravati	89.38	Widening, Strengthening including footpath and drainage etc.	07/12/04	Improvement to Malviya Square to Chitra Square length 0.435 Km	M/S Sanjay Construction Agencies Achalpur	08/12/03	12	89.38	115.51	Work completed
18	IRDP Amravati		Widening, Strengthening including footpath and drainage etc.	07/12/04	Improvement to Irvin Square to Railway station Length 0.710 Km	M/S Sanjay Construction Agencies Achalpur	08/12/03	12			Work completed
		2695.28			**Total of C.E.S.(18 nos),32.013 Km. 5 Junctions**				**2695.28**	**2989.09**	
	ADDITIONAL WORK										
19	IRDP Amravati	137.55	Widening, Strengthening including footpath and drainage etc.	6/19/2007	Providing and appliying thermoplastic paint on road tackled under IRDP Amravati	M/s. Johnson Enterprises Ltd. Ahamadabad	20.03.2007	90 day	137.55	**131.04**	Work completed
20	IRDP Amravati	177.00	Widening, Strengthening including footpath and drainage etc.	2/9/2008	Providing street lights on various roads i.e. Biyani to Dastur Nagar Rly. Station to waddali naka Panchavati to Kathora Naka, Irvin to Rly. Station and Chitra taliies to Malviya chowk Under IRDP Amt. City	M/s. Mukesh Electricals Khetan Galli Tajnapeth Akola	10.08.2007	180 days	170.63	**192.46**	Work Completed
21	IRDP Amravati	169.30	Providing LED based traffic signal system on junction on roads developed under IRDP Amravati	2/18/2008	Providing LED based traffic signal system on junction on roads developed under IRDP Amravati	M/s. Nucleonics Pune	19.11.2007	90 day	116.98	**91.87**	30.09.08
22	IRDP Amravati	53.65	Providing High Mast Lighting arrangement on various square (12 Nos.) developed under the IRDP Amravati		Providing High Mast Lighting arrangement on various square (12 Nos.) developed under the IRDP Amravati	M/s Bajaj Electricals Ltd. Mumbai	19.11.2007	60 days	45.33 **470.49**	41.12	30.09.08

Sr. No.	Name of Project	Estimated Cost (Rs. in Lakhs)	Scope of work	Schedule Date of completion of project	Name of work for which contract is drawn	Name of Agency	Date of work order	Scheduled period of completion (Months)	Cost of Contract	Cumulative expenditure incurred on the contract	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
b)	**ROADS WITH A.M.C. AMRAVATI - 3 Roads, 3 Squares - 6.20 km.**										
22	IRDP Amravati	271.01	Widening, Strengthening including footpath and drainage etc.	3/2/2005	Railway bridge to Congress Nagar length including Rukmini Nagar Square (length 2.50 km. Jn. 1 No.)	M/S Sanjay Construction Agencies	4/8/2003	15	221.23	226.93	Work completed
23	IRDP Amravati	204.15	Widening, Strengthening including footpath and drainage etc.	25/9/2004	Irvin to Biyani including court and Girls High School Square (length 2.12 kms, Jn. 2 Nos.)	M/S D.H. Khandelwal Amravati	26/03/2003	18	162.67	216.88	Work completed
24	IRDP Amravati	39.95	Widening, Strengthening including footpath and drainage etc.	22/7/2004	Improvement to approach road to Main road to Badnera Railway Station(length 1.58 km)	M/S Greenearth Asphalt & Power	23/4/2003	15	38.50	63.95	Work completed
		515.11			**Total of AMC WORKS (3 nos, length 6.2 Km, Jns - 3 Nos.)**				**422.40**	**507.76**	

Sr. No.	Name of Project	Estimated Cost (Rs. in Lakhs)	Scope of work	Schedule Date of completion of project	Name of work for which contract is drawn	Name of Agency	Date of work order	Scheduled period of completion (Months)	Cost of Contract	Cumulative expenditure incurred on the contract	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
c)	**ROADS WITH P.W.D.AMRAVATI - 9 Roads, 7 Square - 6.53 kms.**										
25	IRDP Amravati	169.56	Widening, Strengthening including footpath and drainage etc.	25/9/2004	Improvement to Panchawati Square to Irvin Square length 1.40 km including Power House Square	M/S D.H. Khandelwal Amravati	26/3/2003	18	107.71	118.57	-
26	IRDP Amravati	63.36	Widening, Strengthening including footpath and drainage etc.	9/24/2004	Improvement to Irvin Square to Malviya Square	M/S D.C. Gurubaxani Nagpur	25/3/2003	18	205.96	193.52	
27	IRDP Amravati	48.24	Widening, Strengthening including footpath and drainage etc.	24/9/2004	Improvement to Malviya to Jaistambha square	M/S D.C. Gurubaxani Nagpur	25/3/2003	18			-
28	IRDP Amravati	49.74	Widening, Strengthening including footpath and drainage etc.	24/9/2004	Improvement from Jaistambha square to Sham chowk		25/3/2003	18			-
29	IRDP Amravati	42.39	Widening, Strengthening including footpath and drainage etc.	24/9/2004	Improvement from Sham Chowk to Rajkamal Chowk	M/S D.C. Gurubaxani Nagpur	25/3/2003	18			-
30	IRDP Amravati	99.75	Widening, Strengthening including footpath and drainage etc.	24/9/2004	Improvement from Rajkamal Chowk to Rajapeth chowk	M/s D.C.Gurubaxani Nagpur	25/3/2003	18			-
					Total Length 1.60 KM						

Sr. No.	Name of Project	Estimated Cost (Rs. in Lakhs)	Scope of work	Schedule Date of completion of project	Name of work for which contract is drawn	Name of Agency	Date of work order	Scheduled period of completion (Months)	Cost of Contract	Cumulative expenditure incurred on the contract	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
31	IRDP Amravati	118.74	Widening, Strengthening including footpath and drainage etc.	24/9/2004	Improvement from Rajapeth Chowk to Navathe plot Length 2.130 KM	M/S S. L.Malani Murtizapur	25/3/2003	18	109.54	91.97	Work completed
32	IRDP Amravati	153.40	Widening, Strengthening including footpath and drainage etc.	24/9/2004	Improvement to Amravati Achalpur Road Part Jaistambha to Tanga stand	M/S P.M.A. Constructions Nagpur	25/03/2003	18	142.58	180.82	
33	IRDP Amravati	-	Widening, Strengthening including footpath and drainage etc.	24/9/2004	Improvement to Amravati Achalpur Road Part Tanga stand to Asoria Petrol Pump	M/S P.M.A. Constructions Nagpur	25/03/2003	18			
					Total Length 1.40 KM						
	Total	**745.18**			**Total P.W.D. WORK (9 no),6.53Km**				**565.79**	**584.88**	

Sr. No.	Name of Project	Estimated Cost (Rs. in Lakhs)	Scope of work	Schedule Date of completion of project	Name of work for which contract is drawn	Name of Agency	Date of work order	Scheduled period of completion (Months)	Cost of Contract	Cumulative expenditure incurred on the contract	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
	Public Works Department ELECTRICAL										
34	IRDP Amravati	72.02	Shifting of Electric Lines	15/04/04	Shifting of H.T/L.T./O.H lines and transformers on Panchawati to Malviya squares on N.H.6	1) M/s. Digitronics Equipments, Nagpur	16/10/03	6.00	57.72	66.88	
		153.63		08/04/04	Shifting of H.T/L.T./O.H lines and transformers on Malviya squares to Navathe plot on N.H.6	2) M/s. Shalaka Electric, Pune	09/10/03	6.00	153.48	148.64	
		62.67		14/04/04	Shifting of H.T/L.T./O.H lines and transformers on R.O.B. Jaystmbha , Chitra to Nagpuri gate on S.H.6	3) Omicron Engineers, Aurangabad	15/10/03	6.00	53.26	59.56	
		47.70			M.S.E.B charges				47.70	47.70	
	Total	**336.02**							**312.16**	**322.78**	

Sr. No.	Name of Project	Estimated Cost (Rs. in Lakhs)	Scope of work	Schedule Date of completion of project	Name of work for which contract is drawn	Name of Agency	Date of work order	Scheduled period of completion (Months)	Cost of Contract	Cumulative expenditure incurred on the contract	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
	Amravati Municipal Corporation ELECTRICAL										
35	IRDP Amravati	98.46	Shifting of Electric Lines	27/04/04	Shifting of H.T/L.T./O.H lines and transformers on Irvin to Biyani square	1) Top Electricals, Thane	28/10/03	6	79.97	97.78	
		78.46		14/04/04	Shifting of H.T/L.T./O.H lines and transformers on R.O.B to Congress Nagar	2) Omicron Engineers, Aurangabad	15/10/03	6	67.84	84.28	
		31.28		15/04/04	Shifting of H.T/L.T./O.H lines and transformers on Approach road to Badnera Rly station	3) M/s. Wishon Enterprises, Thane	16/10/03	6	31.28	29.89	-
		29.93			M.S.E.B charges				29.93	29.39	
	Total	**238.13**							**209.02**	**241.34**	

Sr. No.	Name of Project	Estimated Cost (Rs. in Lakhs)	Scope of work	Schedule Date of completion of project	Name of work for which contract is drawn	Name of Agency	Date of work order	Scheduled period of completion (Months)	Cost of Contract	Cumulative expenditure incurred on the contract	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
	MSRDC ELECTRICAL										
36	IRDP Amravati	520.00	Shifting of Electric Lines	14.12.05	Shifting of Electric lines on road under MSRDC (18 roads covered)	M/s. Shaktikumar M. Sancheti Ltd. Nagpur.	15/04/05	8	678.51	995.00	
					M.S.E.B charges					37.93	
	TOTAL	**520.00**							**678.51**	**1032.93**	
	TOTAL COST OF UTILITY SHIFTING										
	PWD	**336.02**							**312.16**	**322.78**	
	AMC	**238.13**							**209.02**	**241.34**	
	P.M.C.	**520.00**							**678.51**	**1032.93**	
	TOTAL	**1094.15**							**1199.69**	**1597.05**	
	ADDITIONAL WORKS STREET LIGHT, HIGH MAST										This is a part included in the cost of roads and squares
		4.34	Providing High Mast Poles	11/4/2003	Providng one High Mast lighting Pole at Rajkamal Square	M/s S.R.Enterprises, Nagpur	8/4/2003	03 days	4.34	4.25	
37		121.32	Providing street Lights	19/10/04	Providing Street Light on Panchavati, Irvin,Rajkamal, Rajapeth to Navathe andon Railway Over Bridge, Jaistambha, Chitra to Nagpuri Gate. M.S.E.B. charges	M/s Omicron Engineers Aurangabad	20.05.04	5	118.72	126.49 1.62	Work completed.
	TOTAL	**125.66**							**123.06**	**132.36**	

Sr. No.	Name of Project	Estimated Cost (Rs. in Lakhs)	Scope of work	Schedule Date of completion of project	Name of work for which contract is drawn	Name of Agency	Date of work order	Scheduled period of completion (Months)	Cost of Contract	Cumulative expenditure incurred on the contract	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
B)		**2000.00**	**AKOLI BYEPASS**								
38	IRDP Amravati	1670	Road 18.30 km 14 bridges 27 C.D. Work	12/3/2005	Bypass Akoli bypass on Western side of Amravati	M/S/ Pratibha Constructions Kolhapur	13/3/03	24 month	1598.00	1472.17	Work completed in available land width and tender is finalised. Estimate for balance work along with ROB is under preparation
		1670.00			**Total of Akoli byepass**				**1598.00**	**1472.17**	
C)		**1000.00**	**ROB**								
39	IRDP Amravati	500.00	ROB	-	ROB near Badnera	-	-		0.00	1.67	G.A.D is under approval of Railway Authority.
40	IRDP Amravati	0.00	ROB	-	ROB on Mini Bypass.	-	-		0.00		Not feasible
D)		**500.00**	**RUB**								
41	IRDP Amravati	0.00	RUB	-	RUB near Rajapeth	-	-		0.00		Not feasible
40	IRDP Amravati	0.00	RUB	-	RUB near Navathe Plot	-	-		0.00		Not feasible

Sr. No.	Name of Project	Estimated Cost (Rs. in Lakhs)	Scope of work	Schedule Date of completion of project	Name of work for which contract is drawn	Name of Agency	Date of work order	Scheduled period of completion (Months)	Cost of Contract	Cumulative expenditure incurred on the contract	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
E)		**1500.00**	**FLY OVER BRIDGES**								
41	IRDP Amravati	1500.00	Two Flyovers	11-08-2006	Fly over bridge on Rajkamal and Sham and Jaistambha Square & Panchwati Square	M/s Gammon India Limited Mumbai	12-08-04	24	3181.00	3053.14	31.01.08
F)		**500.00**	**TOLL BOOTHS**								
42	IRDP Amravati	500.00	Toll Booth	-	Construction of toll booth at various location in Amaravati City	-	-		0.00	0.00	Estimates under preparation
G)		**370.00**	**WIDENING OF BRIDGES**								

Sr. No.	Name of Project	Estimated Cost (Rs. in Lakhs)	Scope of work	Schedule Date of completion of project	Name of work for which contract is drawn	Name of Agency	Date of work order	Scheduled period of completion (Months)	Cost of Contract	Cumulative expenditure incurred on the contract	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
43	IRDP Amravati	65.00	BRIDGES	-	Bridges on Amravati Badnera Road	M/s. Ideal Construction Co. Engineers & Contractors, Nagpur.	17/01/05	12	64.99	84.24	Work completed.
H)		**1007.00**	**MSRDC CHARGES**			568.73					
		P.M.C. FOR VARIOUS WORKS									
	IRDP Amravati		P.M.C. FOR AKOLI BYEPASS		CONSTRUCTION OF AKOLI BYEPASS	M/S FPIPL MUMBAI		30 MONTH	81.00	144.90	30.04.07 work in progress.
	IRDP Amravati		P.M.C. FOR I.R.D.P. ROADS		VARIOUS ROADS IN CITY	M/S C.E.S. MUMBAI		15 MONTH	60.00	48.20	31.12.05
	IRDP Amravati		P.M.C. FOR FLY OVER ETC		FLY OVER, ROB,RUB,TOLL BOOTHS	M/S C.E.S. MUMBAI		30 MONTH	1.90% OF CONSTN COST	99.62	
	IRDP Amravati		P.M.C. FOR SHIFTING OF UTILITY SERVICES		SHIFTING OF HT/LT/OH LINES	M/S T.N.KHADAKIKAR AURANGABAD		12 MONTH	2.48% OF CONSTN COST	24.31	
	IRDP Amravati		PMC FOR TE & FS		Proposal of assessment of revenue from Toll/Land etc. by carrying out traffic evaluation & programme for Achalpur cin (Amt. Dist.)	M/S. UNISON PROJECT MANAGEMENT LTD. PUNE	04.01.08			5.39	
	IRDP Amravati		PMC FOR BEAUTIFICA-TION		Project Management Consultancy Service for carrying out beautification of identified spots on roads in amravati city tackled under IRDP Amravati	M/S. SHOBHA BHOPATKAR ARCHITECT & LANDSCAPE DESIGNER	15.10.07		14 LAKH	3.50	
	TOTAL									**317.04**	
	TOTAL			-	**Cost of MSRDC 10%**	-			**1007.00**		
	GROSS TOTAL	**10791.72**	-	**-**	-	**-**	**-**	**-**	**9991.20**	**11204.78**	